

KEY PROJECT

Sound Shell Stadium Seating Replacement

Progress report – Issue 2 – 26 April 2022

OVERVIEW

Stadium Seating was identified in a structural engineering report that it had reached the end of its life and the Sound Shell Seating was included for replacement in the 2018/19 and then the 2021/22 Long Term Plan.

PROJECT UPDATE

- Demolition is complete and building up and levelling of the site continues
- Thompson Engineering Ltd are formally established on site in preparation for the construction phase
- The installation of the accessible ramp on the north side will start in May followed by the installation of the concrete panels
- Covid has not significantly impacted work at this stage
- Progress is good and the timeline is being achieved



PROJECT RISKS

- **Bank stability** – risk reduced due to mitigation measures taken creating a good buffer zone between the development and the Kiwi Rail Corridor
- **Covid**
- **Budget** – if bank stability, finding unknown rock or Covid become a significant problem

PROJECT TIMELINE

	2022											
	J	F	M	A	M	J	J	A	S	O	N	D
Site Preparation												
Demolition												
Construction Stage 3												
Construction Stage 2												
Construction Stage 1												
Installation of seats and Steps												

PROJECT TEAM

Project Sponsors: Steve McKnight, Nicole Timney

Project Manager: Phillipa Steans

Project Budget
\$3.450m

Site
Preparation for
Construction
Commenced