

Noise Management Plan Review– In compliance with conditions – 15 April 25
102.2024.64.1 – Peel Forest Closed Landfill Remediation

Condition	Type	To Comply with	Complies
1b(i.)	Scope	In accordance with Certified Noise Management Plan (NMP)	
4.	Management Plans	Must be: <ul style="list-style-type: none"> a. Prepared by a suitably experienced person b. Consistent with the conditions of this resource consent c. State the objectives or purpose of the Management Plan with reference to the conditions of this resource consent; and d. Submitted to the TDC Manager for certification. 	a. yes – REL Compliance Officer Nicole Duncan and Review by Contract manager Bryce Ranger. b. yes c. Yes – P^ d. yes
5.	Management Plans	The activities subject to a Management Plan may only occur if: <ul style="list-style-type: none"> a. The Management Plan has been certified by the TDC Manager, or b. The Management Plan has not been certified but: <ul style="list-style-type: none"> i. More than 20 working days have elapsed since the Management Plan was submitted to the TDC Manager; <u>and</u> ii. The Consent Holder has received no explanation from the TDC Manager of why the Management Plan has not been certified. 	Noted
6.	Management Plans	Once certified a Management Plan may be changed and recertified under Conditions 4 and 5. Any certified Management Plan prevails over a Management Plan that is in the process of recertification.	Noted
11.	Hours of Operation	The hours of operation for the consented Landfill remediation shall be 0730 to 1800 Mon – Fri other than for dust suppression or security work. Hours of operation for the purposes of	Yes – noted on NMP P6

		this condition means the warming up, running or use of machinery, plant and equipment used in the consented landfill remediation activities within the landfill remediation site shown in Fig 2 of the AEE and explicitly excludes the travel of staff and contractors to and from the site.	
14.	Complaints	The consent Holder shall maintain a Complaints register for any complaints on any matter relating to the operation of the site.	Yes – page 10
15.	Complaints	The complaints register shall be made available to the consent authorities on request.	Page 10 – kept at site office.
23.	Traffic	<p>Vehicle movements must be undertaken in accordance with the TMP and must not exceed:</p> <ol style="list-style-type: none"> Truck and trailers: 30 movements per day Water truck: 2 movements per day Site staff vehicles: 6 movements per day Maintenance: 2 movements per day Consultants/Council/Stakeholder Visits: 6 movements per day For heavy vehicles, 20 kph on the unsealed section of Dennistoun Road 	<p>Number of vehicles as outlined in the TMP also and the General Measures as outlined on page 9 of the NMP as follows:</p> <ul style="list-style-type: none"> Avoid unnecessary noise, such as shouting, the use of loud radios, excessive use of horns, rough handling of material and equipment, and banging or shaking excavator buckets. Avoid high engine revs through appropriate equipment selection and turn engines off when idle. Maintain site access ways to avoid potholes and corrugations Mitigate track squeal Undertake monitoring Enforce site speed limit restrictions Void engine braking.
27.a & C	Traffic	<p>The Driver Operating Programme shall include specific provisions that heavy vehicles used in the project:</p> <ol style="list-style-type: none"> Shall not use engine brakes within the 50 kph area and on Dennistoun Road: 	As above



		<p>c. The muffler systems of all heavy vehicles associated with the operation of the site are maintained.</p>																			
28	Traffic	A copy shall be made available on request by the TDC including evidence of drivers being inducted into the Driver Operating Programme.	At site office																		
38.	Noise	<p>All activities shall be managed and carried out:</p> <p>a. In accordance with the approved NMP and;</p> <p>b. So that the following noise limits are not exceeded at 1 metre from the closest dwelling when measured and assessed in accordance with NZS6803:1999 Acoustics – Construction Noise:</p> <table><tr><th>Time</th><th colspan="2">Noise Limit (dB)</th></tr><tr><td></td><th>L_{Aeq}</th><th>L_{AMAX}</th></tr><tr><td>0630 - 0730</td><td>55</td><td>75</td></tr><tr><td>0730 - 1800</td><td>70</td><td>85</td></tr><tr><td>1800 – 2000</td><td>65</td><td>80</td></tr><tr><td>2000 – 0630</td><td>45</td><td>75</td></tr></table>	Time	Noise Limit (dB)			L _{Aeq}	L _{AMAX}	0630 - 0730	55	75	0730 - 1800	70	85	1800 – 2000	65	80	2000 – 0630	45	75	Yes – with mitigation measures as outlined in NMP
Time	Noise Limit (dB)																				
	L _{Aeq}	L _{AMAX}																			
0630 - 0730	55	75																			
0730 - 1800	70	85																			
1800 – 2000	65	80																			
2000 – 0630	45	75																			
39.	Noise	For the purposes of condition 38, the “activities’ shall be defined as including any work required to establish and disestablish the site, all remedial work including excavations, and any work any work associated with implementing the approved Landscape Plan following the completion of the Landfill remediation.	Noted																		
40.	Noise	A NMP must address all sources of noise generated by activities carried out on the site and shall cover the relevant items listed within Annex E2 of NZS6903:1999 Acoustics – Construction Noise.	Does not outline as follows: E2 – (a) process of community liaison On Liaison with Jacky Clarke – TDC Representative for this project; she and her group have taken on the responsibility for this. Community Liaison meeting is being held night																		




			<p>of 16 April 2025 and notes from this will be forwarded to me.</p> <p>Therefore, this will comply. And is being added to NMP.</p>
41.	Noise	<p>The NMP must include, but not be limited to:</p> <ul style="list-style-type: none"> a. A description of the Purpose of the NMP b. A description of the noise sources on site c. A description of the receiving environment and identification of sensitive receptors within 250 metres of site boundaries d. The actions (including noise reduction methods and noise abatement methods required to ensure compliance with the conditions of this consent e. A description of noise monitoring to be undertaken including location(s) f. Specifications of noise monitoring equipment to be deployed g. A method for recording and responding to complaints from the public including any associated follow up investigations, actions and recording of findings h. A system for training employees and contractors to make them aware of the requirements of the NMP i. Names and contact details of staff responsible for implementing and reviewing the NMP to achieve the requirements of this consent. 	Complies
42.	Noise	<p>The NMP shall contain a statement by its author that the noise management methods described therein</p> <ul style="list-style-type: none"> a. are considered to be the most effective and efficient methods to ensure the noise limits in Condition 38 are not exceeded; and b. will be effective in managing noise to project-related vehicle movements of the public road. 	Complies

43.	Noise	The Consent Holder shall take all practicable steps to maintain the surface of their contractor’s yard and Dennistoun Road to reduce vehicle noise. This includes, but not be limited to: a. Repairing potholes; b. Removing roughness and bumps from surfaces; and c. Limiting vehicle speeds on Dennistoun Road and within the site.	In NMP
-----	-------	---	--------

That the Noise Management Plan (NMP) has been checked against the relevant conditions of 102.2024.64.1 – Land Use Consent for the closed Peel Forest Landfill remediation - and I am satisfied that, if THE NMP is complied with, all conditions relating to noise have been fulfilled under this Plan.

Signed _____

Wendy Gillett
 Subdivision and Monitoring Officer



Aaron Hakkaart
 District Planning Manager & Acting
 Planning Manager – Consents & Compliance



Dated

16/04/25

16/04/25
